EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Road & Drain at Kallappa Layout, Gopalappa Layout, Doddabommalatha 4th Block in Ward No:110
2	Amount of Work Portion	1986467 =-
3	Estimated Cost	25.00 Lakhs
4	Name of contractor	V. Ponnuswamy
5	Agreement No.	171/2020-21.
6	No. and date under which work order issued	171/ Date: 13-01-2021
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	202 Days.
15	Date of recommending time limit applied for	13.4.21 to 4.11.21
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	4.11.21
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to BWSSB work & also due to covid 19. Hence EOT may be Approved.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EOT may be Approved with nominal penality

Assistant Engineer

Executive Engineer
Byatarayanapura Division
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Assistant Executive Engineer
ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike